

Hi Lauren,

The office have confirmed that the new total would be £51,567.88 + VAT

This would be as follows:

- To replace the teacup twister with a rock n bowl spinner – keeping the surfacing and graphics as is
- The fencing will be now be a raked fencing, following the slope as explained by Kevin at our pre-start meeting
- Removing the Post Installation Inspection
- Dig out and remove the 2 existing seats
- Supply and install 2 keystone seats onto a concrete pad

Would this be ok to amend on the order?

The £176 would be installation per seat and is based on the assumption we would install these at the same time as the other equipment. If we install them on their own, the minimum installation would apply which is really expensive for 2 seats (I think it's around £1225 + VAT.)

Both images attached of the spinners

Rock n Bowl – £2,109 to supply & £523 to install (excludes surfacing)

Teacup Twister - £2,946 to supply and £523 to install (excludes surfacing)

If we were to proceed with the amendment now, the equipment changes should be fine but my only concern would be the fencing.... These would be specially made to suit the existing slope so if the costs aren't approved or the fencing is changed there might be additional costs as we couldn't re-use these anywhere else.

From receipt of confirmation, I think the fencing lead time is around 5 weeks. But while we wait for the fencing (if agreed), we could make a start with the equipment and groundworks as this would take a couple of weeks

What do you think? Shall we proceed with all the changes or should we wait until the meeting on 14th April and maybe push the installation start date back until we have everything confirmed?